

COMPLETION REPORT

1. Name of Work

Providing rain water harvesting sump
ward office Radhakrishna Temple in
Ward No. 18

2. Sanctioned Estimate No. & Date

018-12-000005

3. Head of Account which is chargeable

P: 1771.

4. Entrustment Order No. & Date

686/11-12 dt. 24.2.12

5. Name of the Contractor

B. Rajagopala Naidu.

6. (a) Time stipulated for completion of the work

30 days.

(b) Date of Completion of the work

30.12.2015

7. Measurement recorded in

M.B. No. 771/11-12 P: 77033 to 038
from page No.

8. Check measurement of the

Asst. Exe. Engineer / Exe. Engineer

M.B. No. 77067 to 77068
From page No.

9. Name of the Officer / Official

Incharge of the work

Sri Harish ABE W-18

10. Asst. Exe. Engineer / Jr. Engineer

Sri Mahadeva ABE

(b) Asst. Exe. Engineer

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 1.00	79.285.00	—	20715.00	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior / Asst. Engineer
Ward No.

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.
BBMP Hebbal Sub-Division
J.C. Nagar Main Road,
Bangalore - 560 032.
Executive Engineer,
Bruhat Bangalore Mahanagara Palike.